

Deliverable - 5.4.1-Enhancement of touristic infrastructures (Buffalo breeding museum)

During the implementation of D5.4.1- Enhancement of touristic infrastructures (Buffalo breeding museum) in the framework of the project, the removal and removal works initially took place. In particular, the existing elements such as brickwork, paving and walls were removed, the old false ceiling and the old wall covering removed, old paint removed and the existing tiles removed from the roof. Then, the complete construction of the roof was done which included the lowering of the tiles, the construction of the clapboards, the addition of waterproofing material on it and the installation of either part of the old tiles that were judged to be in good condition or new ones. After the completion of the roof, the internal corridors and openings were made, which were reinforced with reinforced concrete, and a 3.0 cm thick cement mortar was laid on the floor. In the next stage, the plastering was restored, the false ceiling was built and the electrical installations were completed, the interior walls were painted, the existing plumbing system of the toilets was repaired, the walls and floors were tiled, the interior doors and sanitary ware were installed. Finally, the exterior design work was carried out, i.e. the layering of the staircase with marble, the construction of the ramp for the disabled from reinforced concrete, the embankments and the paving of it with pavement slabs and blind path slabs.